

## **Brief report on Integration and Automation Workshop Haystack Observatory 2009 Feb 23-25**

A. Niell  
MIT Haystack Observatory  
2009/03/12

### **1. Introduction**

A workshop was held at Haystack Observatory on 2009 Feb 23-25 to discuss what is needed for a VLBI2010 site, ranging from the control room to the antenna, and including all ancillary equipment. A major topic was monitoring/command/control/communications.

### **2. Objectives**

The following topics were considered as a starting point for the first two days:

- Can we come up with a model and requirements for a VLBI2010 site that operates “mostly unattended”?
- The model might encompass the entire chain from scheduling, through observation, through correlation, to analysis.
- The main considerations should be:
  - what is required at the VLBI2010 site in terms of hardware so an accurate assessment can be made of cost, feasibility, and potential extent of “unattended operation”, and
  - what are the personnel requirements? at the site? related places, such as remote control room (should we consider this?)?

The following guidelines were suggested to focus the discussions of the workshop.

#### **Curbing our enthusiasm**

What decisions need to be made to allow continued technical development?

What topics are we best suited to address?

What would we really like to discuss?

What can we accomplish in two days?

Other guidelines for the meeting, and the list of participants, are included in the Appendix.

### **3. Discussion**

A principal action was to diagram the components of a VLBI2010 site and their connections. (This and other discussion in the workshop was documented in a PowerPoint document.) Other major topics were

- how to maintain information needed from a site either for operations or for data analysis. Valuable input was provided (over telephone) by VLBA personnel (Craig Walker, Jon Romney, Walter Briskin, Peggy Perley, and Steven Durand).
- operations requirements (again important VLBA input from their experience)
- site ties
- communications (LabView as interface?)

- the interaction of the DBE2 with the rest of the system (especially 1 pps, gain control, and calibration control)

(The notes are included at the end of the document).

#### **4. Summary**

1. See powerpoint for framework.
2. At least 2 fte are needed per site.
3. Monitor everything. Probably use a database system. A database designer is needed.
4. Centralized control is desirable. One location seemed desirable (i.e. not several distributed around the world).
5. Intrasite communication should be done over Ethernet. Modem should be available as backup from outside world.
6. DBE requirements were elaborated (see summary ppt).
7. Site ties
  - a. Observations of GPS cannot be used to obtain ground ties with sufficient accuracy (VLBI to ground to GPS). Uncertainties 1-2 mm horiz and 15 mm vert)
  - b. A good candidate for ground ties is a small antenna (!2 m) as reference antenna for both VLBI and GPS. Classical survey to GPS from ref and VLBI, then use 2 m for GPS phase corrections (as for AMCS).
  - c. Holography setup – investigate value as a tool for evaluating antennas and improving site ties.

## Appendix

Two other sections were included in the final announcement before the meeting. I include them here because they serve as a reminder of topics not to be forgotten.

The list of participants is attached.

### Framework

#### Monitor and control

What needs to be monitored? recorded?

How often? e.g.

met-sensors every 10 minutes

T\_sys at beginning of every scan

power-line voltages and currents ?

antenna position – 5 seconds?

building environmental conditions

To where reported or stored?

local disk (met data)

remote control center

local site manager?

What needs to be controlled?

How often?

e.g.

From where?

By what?

Field system

How are different M&C points and paths implemented, i.e. what hardware, software? (this is what I thought would be the main thrust when we first discussed having a meeting)

#### Communications to/from outside world

Observation control (equipment setup, schedules)

#### Data

VLBI bits (disk/module shipping, network for real-time and near real-time transfer)

#### Ancillary information

monitor and control information (above)

safety (power, environment at all sites; has the NCC operator had a heart attack?)

What provisions should be made to enable accurate site ties?

#### Basic markers

Local footprint

How many?

Where?

Regional footprint

How many?

How far away?

#### Antenna tie to local network

How (conventional survey; small antenna; GPS, other)?

How often?

How should maintenance and spare parts be handled?

Each agency?

Pool of like equipment?

e.g.

Antenna

Data chain (Dewar/feed/cal\_inst/LNAs, UDC/LO, DBE, recorder)

## More details

### 1. Building and grounds (infrastructure?)

1. Control building
2. Power requirements
3. Environment (heating, A/C, water)
4. Safety (

### 2. Antenna

1. Pad
2. Electrical
3. Network connections
4. RF/5 MHz connections
5. Environment in pedestal, base, and front end

### 3. Site

Instrumentation

H-maser

Cable measurement

Timing system

Meteorology sensors

RFI monitoring

etc

Test equipment

Monitoring system and equipment required

What needs to be recorded, how often, accessible to whom/when? stored where?

e.g. Tsys, rx temps, met data, phase cal, Dewar temps, tower height,

DBE power levels, (just examples)

automated notification of alarms

Network connection requirements

Local ties to SLR/GPS/monuments

Requirements for remote antenna control (e.g. if the array is operated from a centralized control center)

Storage area

Spares

Maintenance requirements

Allowed down-time

## **Participants**

### Haystack

AEER

AEN

CJB

ARW

BEC

AAH

RJC

MAP

Mike T

KAD

Chet

DLS

Ken Kokado

### GSFC/NVI/HTSI

Chopo Ma

John Gipson

Ed Himwich

Tom Clark

Irv Diegel

Jim Long

### DRAO

Bill Petrachenko

### NRAO (by phone)

Craig Walker

Jon Romney

Walter Brisken

Peggy Perley

Steven Durand

## Questions for VLBA

- Most useful monitoring.
  - How often
- Why XML?
- Why database
- How does AGC work for DBE
- What do site techs do when not repairing?
  - What about general maintenance? (HV, mow)
- Are things site-techs have to do make system work?
  - Change disks, reset buttons, etc?

## VLBA Answers

- What to monitor, and how often.
  - Depends. Different things for different uses.
  - For startup, some things are especially useful.
    - Phase cal
    - Switched power
  - Some people say: not useful to look at historical info.
  - File at each station that sets up what is monitored.
    - Only change if have special request.
    - Eg., GPS measured every 1024 seconds.
  - Some elements (Tsys) under schedule control.
  - Normally use default unless specifically called out for some test.
  - Monitor several 100 items.
    - Everything an engineer would want to look at.
  - Are there points you wish you had included?
    - Probably.

## Why XML and/or Database

- Use XML for eVLA.
  - VLBA uses binary.
- XML way to move data around. Then store in database.
- A lot are monitored. But not all are stored.
  - Some are used only in real time by logging onto station computer.
  - Because of space limitations, did not store everything.
    - If had to do it over, would store it all.
  - Settings of switches are not logged. Log commands that set the switches, but not the results.
- Same monitor screens at stations are available remotely.
- Can look at trends. Use for diagnosing problems. Not currently used to anticipate problems.
- History:
  - Use database because Barry Clark and J. Romney thought a good idea.
  - Wanted to be able to extract things easily.
  - Not sure if we got all the benefits
  - Started with SyBase, now Oracle
- May use extended Vex to get other information.
- Working with monitored data brings own set of problems
  - Time interval
  - Latency

## Databases

- VLBA's db administrator says what they do is "not particularly complicated".
  - May not need high level person.
- Nice because do structured queries.
- VLBA specifically hired someone to do their dB.
- Use a commercial package called MainSaver to track maintenance.
- DBA spends 80% on DB related tasks, but covers several organizations.
- In spite of problems, find maintenance database worthwhile.
  - Can use to look and see when there were similar problems.
  - Forces entering info in consistent fashion.
  - On the whole, positive, rather than negative.

## VLBA Site Techs

- Site techs do everything.
  - Inventory, track system
  - Mow lawns
  - Module repair for VLBA, builds for eVLA
  - Hancock does BBCs
  - 25-30% on repair.
  - 1-2 scheduled maintenance days week.
  - Additional maintenance because of failures.
  - Maintenance list produced weekly for each site.
    - Allow 1 day to do. If can't be done in 1 day, need to scrounge additional time.

## VLBA Maintenance

- Tiger teams...
  - Special container with all tools
  - If one site is down, may do other sites at the same time.
  - “timing is everything”.



## Site Techs what do they have to do.

- Security checks
- Insert/remove disk packs
- Weather issues.
  - Hurricanes, lots of snow, e.g.
- Receive shipping
- On call 24/7.
  - Circuit breaker trips
  - Insert stow pins
- Origin of call for action:
  - Most is (remote) operated triggered
  - Each site also will call tech in case of fire, power out, etc.
- Call outs.
  - Operators will make decision about what to do based on severity, how much observing time is left, etc.
- Most things will come up on their own.
  - But it took a while to get there.
  - Sometimes still need site-techs to “kick” something.

## VLBA Experience

- Station Control System queries monitor points.
  - Uses RS232 based bus.
- Station control software packages up responses with time tag, code.
- Sent over narrowband WAN to AOC.
- All display-able on operators console.
- Displays error messages: Out of range, etc.
  - Color coded.
- How do you disk conditioning?
  - At correlator.

## VLBA continued

- Station receives schedule via internet. Can operate autonomously in case of outage.
- Monitor messages buffered and kept at station.
- AOC also keeps copy.
- Monitor Points:
  - System temperature.
  - Mechanical readback (pointing, sub-reflector)
  - Pulse Cal.
  - GPS clock offset (every 1024 points).

## VLBA (3) Improvements

- Now send binary, would send xml or flexible text based.
- Do reconciliations for lost data on 24, recommend do per project.
- Store raw data (not derived parameters) in database.
- Fundamental architecture not flexible, hard to modify.

## eVLA

- Use XML, write to central databases.
- MIBS (module interface board) write status data for each monitor point.
- Sent via multi-cast. Different modules can listen.

## VLBA Safety

- Chatterbox
  - Can shut things down (ie, high winds)
  - Will call site tech
  - These conditions may break communication to Socorro. (This is why it calls site tech.)
- Modem backup to site in case normal internet goes down.
- Backup power:
  - Backup generators. Basically stow antenna, keep maser, cryo cold, some computers.
  - Have 75 sec UPS, ~several hours full power diesel.

## VLBA Site Staff

- 2 people per site.
  - 8 hour day.
  - At the same time.
- What ever operational plan you want to eventually have, start out that way. Hard to change.
- Each site (is supposed to be) responsible for some subset of equipment maintenance.
  - If a site can't fix, is supposed to send someplace else.
- Site techs workshop
  - Less than annual because of budget constraints.
- All site techs are full time NRAO.
- Design schedule to minimize overtime.
- Have head of site tech group at Socorro.


## VLBA (misc)

- Maintenance database
  - Site techs log instrumental failures.
  - Every ticket tagged & reviewed and kept track of until cleared.
  - Correlator hardware in system.
- Have complete set of equipment (w/o antenna) at AOC. Allows testing, etc.
- Monitor database is used to produce cal files which are added after correlation.
- Once a week have maintenance day.
- Once a month, double maintenance day.
- Security issues:
  - Worried a lot initially, but not a lot problems.
  - Some sites placed out of the way so you can not see.
  - Compound is locked.
- Operators run both correlator and stations.
  - Need 5 operators. Operate 24/7.
  - Hourly.
- Analysts set up Correlator job, review schedules, etc.


## VLBA Misc

- What facilities:
  - Restroom
  - Kitchen
  - Control building is RFI shielded.
  - No windows
- Maser has own room.
  - Additional shielding
  - Vibration isolating pad
  - Temperature control
- Video cameras:
  - Mostly look at antenna.


## Major Pieces VLBI 2010 Station




# Hardware




# Physical




## Command Control Commun.




## Local Staff





# Array Interaction




# 12M Antenna








# Data Transmission




If you want to do 24/7 operation eTransfer, then need to have internet rate same as average data rate.


Correlators may need to store data.




# Timing & Frequency



# Ancillary Equipment





- ### Labview
- Local access & control
  - How to interface to non-GPIB instruments?
  - Linux distribution RedHat.
  - Can labview operate our hardware, and at what level?